



**BUSINESS OF THE CITY COUNCIL  
BONDURANT, IOWA  
AGENDA STATEMENT**

Item No.5h  
For Meeting of 06/15/2020


**ITEM TITLE:** Resolution ordering approving pay app #4 for the 32<sup>nd</sup> St. SW/Grant St. S./Shiloh Rose Parkway SW Public Infrastructure Improvement Project.

**CONTACT PERSON:** John Horton, Public Works Director

**SUMMARY EXPLANATION:**

Staff would recommend to Council the approval of the attached resolution to approve pay app #4 in the amount of \$267,435.86 related to 32<sup>nd</sup> St. SW/Grant St. S./Shiloh Rose Parkway SW Public Infrastructure Improvement Project.

This pay application is for work completed from May 23<sup>rd</sup> through June 5<sup>th</sup> ,2020

<input checked="" type="checkbox"/> Resolution _____	Ordinance ____	Contract ____	Other (Specify) _____
Funding Source _____ RISE/Bond Funding _____			
APPROVED FOR SUBMITTAL _____			
			Public Works Director

**RECOMMENDATION:** Staff recommends approval of the resolution.

CITY OF BONDURANT  
RESOLUTION NO.200615-169

RESOLUTION APPROVING PAY APPLICATION #4 TO MCANINCH CORPORATION FOR THE 32<sup>nd</sup> ST./GRANT ST S./SHILOH ROSE PKWY PUBLIC IMPROVEMENT PROJECT IN THE AMOUNT OF \$267,435.86

WHEREAS, the 32nd / Grant / Shiloh Rose Roadway Improvements Project Pay Application #4 was submitted on June 11<sup>th</sup>, 2020; AND

WHEREAS, the pay application #4 is for the 32<sup>nd</sup> ST SW/Grant ST S./Shiloh Rose Pkwy Public Improvement Project; AND

WHEREAS, Engineers from Shive-Hattery and City Staff have reviewed the change order for accuracy; AND

WHEREAS, the amount for Pay Application #4 is \$267,435.86

NOW, THEREFORE, BE IT RESOLVED, by the City Council of the City of Bondurant, Iowa, that the Pay Application #4 for McAninch Corporation in the amount of \$267,435.86 is hereby approved.

Passed this 15<sup>th</sup> day of June 2020,

By: \_\_\_\_\_  
Curt Sullivan, Mayor

ATTEST: I, Shelby Hagan, City Clerk of Bondurant, hereby certify that at a meeting of the City Council held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand the day and year above written.

\_\_\_\_\_  
Shelby Hagan, City Clerk

Name	Yay	Nay	Abstain	Absent
Cox				
Peffer				
Enos				
McKenzie				
Elrod				



**Contractor:** McAninch Corporation  
4001 Delaware Avenue  
Des Moines, IA 50313

Project Title	32nd / Grant / Shiloh Rose Roadway Improvements Project	
S-H Project File Number	4193931	
RISE #	RM-0747(612)-9D-77	
Orig. Contract Amount & Date	\$10,985,509.72	02/24/20
Estimated Completion Date	October 15, 2020	
Pay Period	05/23/2020 - 06/05/2020	
Pay Request Number	4	
Date	June 10, 2020	

BID ITEMS									
Item No.	Description	Unit	Div. 1 & Div 2 RISE Eligible Est. Qty	RISE Non-Eligible Est Qty	Unit Price	Extended Price	Div. 1 & Div 2 RISE Eligible Quantity Completed	RISE Non-Eligible Quantity Completed	Value Completed
1	CLEARING AND GRUBBING	LS	1.0	-	\$ 6,120.00	\$ 6,120.00	1.00	-	\$ 6,120.00
2	EXCAVATION, CL 10, RDWY+BORROW	CY	38,859.0	-	\$ 8.81	\$ 342,347.79	34,973.00	-	\$ 308,112.13
3	TOPSOIL, ON-SITE	CY	12,861.0	-	\$ 9.80	\$ 126,037.80	12,218.00	-	\$ 119,736.40
4	SPECIAL COMPACTION OF SUBGRADE	STA	86.2	-	\$ 2,092.00	\$ 180,330.40	75.25	-	\$ 157,423.00
5	SUBGRADE STABILIZATION MATERIAL, POLYMER GRID	SY	4,800.0	-	\$ 2.15	\$ 10,320.00	0.00	-	\$ -
6	MODIFIED SUBBASE	CY	8,020.0	-	\$ 57.55	\$ 461,551.00	7,160.00	-	\$ 412,058.00
7	GRANULAR SHOULDERS, TYPE A	TON	1,649.0	-	\$ 33.35	\$ 54,994.15	1,567.00	-	\$ 52,259.45
8	SHOULDER FINISHING, EARTH	STA.	163.8	-	\$ 389.00	\$ 63,718.20	82.00	-	\$ 31,898.00
9	RELOCATION OF MAIL BOXES	EACH	3.0	-	\$ 510.00	\$ 1,530.00	2.00	-	\$ 1,020.00
10	STD / S-F PCC PAVEMENT, CLASS C-SUD, CLASS 3 DURABILITY, 9 IN.	SY	34,563.0	-	\$ 73.95	\$ 2,555,933.85	18,271.00	-	\$ 1,351,140.45
11	PORTLAND CEMENT CONCRETE PAVEMENT WIDENING, 10 IN.	SY	8,252.0	-	\$ 91.80	\$ 757,533.60	7,207.00	-	\$ 661,602.60
12	SURFACING, DRIVEWAY, CLASS A CRUSHED STONE	TON	241.4	-	\$ 40.00	\$ 9,656.00	229.33	-	\$ 9,173.20
13	REMOVALS, AS PER PLAN	LS	1.0	-	\$ 6,570.00	\$ 6,570.00	0.85	-	\$ 5,584.50
14	GRANULAR BACKFILL	TON	696.0	-	\$ 27.50	\$ 19,140.00	626.40	-	\$ 17,226.00
15	APRONS, CONCRETE, 12 IN DIA., DR-205	EACH	1.0	-	\$ 1,459.00	\$ 1,459.00	0.00	-	\$ -
16	APRONS, CONCRETE, 15 IN DIA., DR-205	EACH	10.0	-	\$ 1,521.00	\$ 15,210.00	7.00	-	\$ 10,647.00
17	APRONS, CONCRETE, 18 IN DIA., DR-205	EACH	1.0	-	\$ 1,597.00	\$ 1,597.00	1.00	-	\$ 1,597.00
18	APRONS, CONCRETE, 18 IN DIA.	EACH	3.0	-	\$ 1,597.00	\$ 4,791.00	3.00	-	\$ 4,791.00
19	APRONS, CONCRETE, 30 IN DIA.	EACH	1.0	-	\$ 5,280.00	\$ 5,280.00	1.00	-	\$ 5,280.00
20	APRONS, CONCRETE, 72 IN DIA.	EACH	1.0	-	\$ 6,231.00	\$ 6,231.00	1.00	-	\$ 6,231.00
21	BEVELED PIPE AND GUARD, 18 INCH	EACH	1.0	-	\$ 1,584.00	\$ 1,584.00	1.00	-	\$ 1,584.00
22	MANHOLE. STORM SEWER, SW-401 48 IN.	EACH	3.0	-	\$ 2,961.00	\$ 8,883.00	3.00	-	\$ 8,883.00
23	MANHOLE. STORM SEWER, SW-401 60 IN.	EACH	3.0	-	\$ 4,038.00	\$ 12,114.00	2.00	-	\$ 8,076.00
24	MANHOLE. STORM SEWER, SW-401 84 IN.	EACH	1.0	-	\$ 5,604.00	\$ 5,604.00	1.00	-	\$ 5,604.00
25	MANHOLE. STORM SEWER, SW-403 MODIFIED	EACH	1.0	-	\$ 17,652.00	\$ 17,652.00	1.00	-	\$ 17,652.00
26	MANHOLE. STORM SEWER, SW-404	EACH	1.0	-	\$ 15,610.00	\$ 15,610.00	1.00	-	\$ 15,610.00
27	MANHOLE. STORM SEWER, SW-406 MODIFIED, TOP ONLY	EACH	1.0	-	\$ 3,352.00	\$ 3,352.00	1.00	-	\$ 3,352.00
28	INTAKE, SW-501	EACH	5.0	-	\$ 2,009.00	\$ 10,045.00	4.00	-	\$ 8,036.00
29	INTAKE, SW-503	EACH	1.0	-	\$ 3,576.00	\$ 3,576.00	1.00	-	\$ 3,576.00
30	INTAKE, SW-503, MODIFIED	EACH	4.0	-	\$ 10,365.00	\$ 41,460.00	3.00	-	\$ 31,095.00
31	INTAKE, SW-505	EACH	21.0	-	\$ 3,187.00	\$ 66,927.00	18.00	-	\$ 57,362.81
32	INTAKE, SW-506	EACH	14.0	-	\$ 5,358.00	\$ 75,012.00	13.00	-	\$ 69,654.00
33	INTAKE, SW-506 MODIFIED, TYPE A	EACH	1.0	-	\$ 22,397.00	\$ 22,397.00	1.00	-	\$ 22,397.00
34	INTAKE, SW-506 MODIFIED, TYPE B	EACH	12.0	-	\$ 13,009.00	\$ 156,108.00	9.00	-	\$ 117,081.00
35	INTAKE, SW-509	EACH	4.0	-	\$ 4,804.00	\$ 19,216.00	4.00	-	\$ 19,216.00
36	INTAKE, SW-510	EACH	2.0	-	\$ 5,860.00	\$ 11,720.00	2.00	-	\$ 11,720.00
37	INTAKE, SW-513	EACH	2.0	-	\$ 3,513.00	\$ 7,026.00	2.00	-	\$ 7,026.00
38	MANHOLE ADJUSTMENT, MINOR	EACH	2.0	-	\$ 887.00	\$ 1,774.00	2.00	-	\$ 1,774.00
39	MANHOLE ADJUSTMENT, MAJOR	EACH	3.0	-	\$ 1,143.00	\$ 3,429.00	3.00	-	\$ 3,429.00
40	CONNECTION TO EXISTING MANHOLE	EACH	3.0	-	\$ 2,555.00	\$ 7,665.00	3.00	-	\$ 7,665.00
41	SUBDRAIN, LONGITUDINAL, (SHOULDER) 4 IN. DIA.	LF	15,495.0	-	\$ 12.65	\$ 196,011.75	8,522.25	-	\$ 107,806.46
42	SUBDRAIN CLEANOUT	LF	11.0	-	\$ 459.00	\$ 5,049.00	0.00	-	\$ -
43	SUBRAIN OUTLET, DR-303	EACH	130.0	-	\$ 306.00	\$ 39,780.00	45.00	-	\$ 13,770.00

44	SUBRAIN OUTLET, DR-305	EACH	8.0	-	\$ 357.00	\$ 2,856.00	6.00	-	\$ 2,142.00
45	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 15 IN.	LF	2,146.0	-	\$ 55.60	\$ 119,317.60	1,888.00	-	\$ 104,972.80
46	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 18 IN.	LF	1,408.0	-	\$ 57.40	\$ 80,819.20	1,351.00	-	\$ 77,547.40
47	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 24 IN.	LF	832.0	-	\$ 70.45	\$ 58,614.40	615.00	-	\$ 43,326.75
48	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 30 IN.	LF	1,864.0	-	\$ 109.75	\$ 204,574.00	1,643.00	-	\$ 180,319.25
49	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 36 IN.	LF	748.0	-	\$ 110.00	\$ 82,280.00	448.00	-	\$ 49,280.00
50	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 42 IN.	LF	127.0	-	\$ 150.25	\$ 19,081.75	127.00	-	\$ 19,081.75
51	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 54 IN.	LF	158.0	-	\$ 196.25	\$ 31,007.50	158.00	-	\$ 31,007.50
52	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 60 IN.	LF	438.0	-	\$ 262.50	\$ 114,975.00	438.00	-	\$ 114,975.00
53	STORM SEWER GRAVITY MAIN, TRENCHED, RCP, 2000D (CLASS III), 72 IN.	LF	907.0	-	\$ 714.00	\$ 647,598.00	907.00	-	\$ 647,598.00
54	REMOVE STORM SEWER PIPE LESS THAN OR EQUAL TO 36 IN.	LF	1,218.0	-	\$ 22.35	\$ 27,222.30	244.00	-	\$ 5,453.40
55	STORM SEWER ABAND., FILL & PLUG, LESS THAN OR EQUAL TO 36 IN.	LF	140.0	-	\$ 21.85	\$ 3,059.00	0.00	-	\$ -
56	REVTMENT, CLASS D	TON	388.0	-	\$ 54.00	\$ 20,952.00	238.00	-	\$ 12,852.00
57	EROSION STONE	TON	35.0	-	\$ 65.50	\$ 2,292.50	35.00	-	\$ 2,292.50
58	REMOVAL OF PAVEMENT	SY	21,110.0	-	\$ 5.90	\$ 124,549.00	18,999.00	-	\$ 112,094.10
59	RECREATIONAL TRAIL, PORTLAND CEMENT CONCRETE, 6 IN.	SY	4,711.0	-	\$ 41.00	\$ 193,151.00	1,330.00	-	\$ 54,530.00
60	SPECIAL COMPACTION OF SUBGRADE FOR RECREATIONAL TRAIL	STA	43.0	-	\$ 600.00	\$ 25,800.00	11.10	-	\$ 6,660.00
61	REMOVAL OF SIDEWALK	SY	865.0	-	\$ 6.90	\$ 5,968.50	865.00	-	\$ 5,968.50
62	DETECTABLE WARNINGS	SF	295.0	-	\$ 51.00	\$ 15,045.00	66.00	-	\$ 3,366.00
63	DRIVEWAY, P.C. CONCRETE, 7 IN	SY	568.0	-	\$ 94.00	\$ 53,392.00	87.00	-	\$ 8,178.00
64	PERMANENT ROAD CLOSURE, URBAN, SI-182	EACH	2.0	-	\$ 918.00	\$ 1,836.00	2.00	-	\$ 1,836.00
65	SAFETY CLOSURE	EACH	14.0	-	\$ 204.00	\$ 2,856.00	11.90	-	\$ 2,427.60
66	FENCE, FIELD	LF	592.0	-	\$ 9.38	\$ 5,552.96	592.00	-	\$ 5,552.96
67	FENCE, SAFETY	LF	340.0	-	\$ 5.10	\$ 1,734.00	170.00	-	\$ 867.00
68	REMOVAL OF FENCE, FIELD	LF	1,385.0	-	\$ 1.48	\$ 2,049.80	1,385.00	-	\$ 2,049.80
69	REMOVE AND REINSTALL SIGNS AS PER PLAN	EACH	2.0	-	\$ 510.00	\$ 1,020.00	0.00	-	\$ -
70	REMOVE AND REINSTALL DELINEATOR POSTS	EACH	3.0	-	\$ 153.00	\$ 459.00	0.00	-	\$ -
71	REMOVAL OF TYPE A SIGN ASSEMBLY	EACH	10.0	-	\$ 102.00	\$ 1,020.00	3.00	-	\$ 306.00
72	PERF. SQUARE STEEL TUBE POSTS	LF	144.0	-	\$ 16.32	\$ 2,350.08	0.00	-	\$ -
73	PERF SQUARE STEEL TUBE POST ANCHOR, BRKAWAY SOIL INST.	EACH	12.0	-	\$ 127.50	\$ 1,530.00	0.00	-	\$ -
74	TYPE A SIGNS, SHEET ALUMINUM	SF	54.0	-	\$ 25.50	\$ 1,377.00	0.00	-	\$ -
75	PAINTED PAVEMENT MARKINGS, DURABLE	STA	361.3	-	\$ 76.50	\$ 27,639.45	40.00	-	\$ 3,060.00
76	PAINTED SYMBOLS AND LEGENDS, DURABLE	EACH	32.0	-	\$ 423.30	\$ 13,545.60	4.00	-	\$ 1,693.20
77	PAVEMENT MARKING REMOVAL	STA	20.9	-	\$ 96.90	\$ 2,025.21	0.00	-	\$ -
78	SYMBOLS AND LEGENDS REMOVED	EACH	2.0	-	\$ 102.00	\$ 204.00	0.00	-	\$ -
79	NO EXCUSE ROAD OPENING BONUS	LS	1.0	-	\$ 250,000.00	\$ 250,000.00	0.00	-	\$ -
80	TRAFFIC CONTROL	LS	1.0	-	\$ 60,945.00	\$ 60,945.00	0.90	-	\$ 54,850.50
81	FLAGGERS	EACH	20.0	-	\$ 600.00	\$ 12,000.00	18.00	-	\$ 10,800.00
82	PORTABLE DYNAMIC MESSAGE SIGN (PDMS)	CDAY	60.0	-	\$ 102.00	\$ 6,120.00	51.00	-	\$ 5,202.00
83	MOBILIZATION	LS	1.0	-	\$ 952,830.00	\$ 952,830.00	0.90	-	\$ 857,547.00
84	WATER MAIN, TRENCHED, POLYVINYL CHLORIDE PIPE (PVC), 8 IN.	LF	-	50.0	\$ 129.75	\$ 6,487.50	-	25.00	\$ 3,243.75
85	WATER MAIN, TRENCHED, POLYVINYL CHLORIDE PIPE (PVC), 12 IN.	LF	-	5,247.0	\$ 40.40	\$ 211,978.80	-	4,408.00	\$ 178,083.20
86	FITTINGS BY COUNT, DUCTILE IRON, 8 IN. 22.5 DEGREE BEND	EACH	-	6.0	\$ 402.50	\$ 2,415.00	-	2.00	\$ 805.00
87	FITTINGS BY COUNT, DUCTILE IRON, 12 IN. 11.25 DEGREE BEND	EACH	-	4.0	\$ 554.75	\$ 2,219.00	-	0.00	\$ -
88	FITTINGS BY COUNT, DUCTILE IRON, 12 IN. 22.5 DEGREE BEND	EACH	-	14.0	\$ 563.00	\$ 7,882.00	-	10.00	\$ 5,630.00
89	FITTINGS BY COUNT, DUCTILE IRON, 12 IN. X 10 IN. TEE	EACH	-	1.0	\$ 770.25	\$ 770.25	-	1.00	\$ 770.25
90	FITTINGS BY COUNT, DUCTILE IRON, 12 IN. X 8 IN. TEE	EACH	-	3.0	\$ 681.50	\$ 2,044.50	-	2.00	\$ 1,363.00
91	FITTINGS BY COUNT, DUCTILE IRON, 12 IN. X 12 IN. TEE	EACH	-	2.0	\$ 821.50	\$ 1,643.00	-	2.00	\$ 1,643.00
92	FITTINGS BY COUNT, DUCTILE IRON, 12 IN. X 8 IN. REDUCER	EACH	-	3.0	\$ 414.00	\$ 1,242.00	-	2.00	\$ 828.00
93	WATER SERVICE STUB	EACH	-	4.0	\$ 2,642.00	\$ 10,568.00	-	2.00	\$ 5,284.00
94	VALVE, GATE, DIP, 8 IN.	EACH	-	2.0	\$ 1,325.00	\$ 2,650.00	-	1.00	\$ 1,325.00
95	VALVE, GATE, DIP, 12 IN.	EACH	-	12.0	\$ 2,289.00	\$ 27,468.00	-	11.00	\$ 25,179.00
96	FIRE HYDRANT ASSEMBLY, WM-201	EACH	-	9.0	\$ 4,353.00	\$ 39,177.00	-	7.00	\$ 30,471.00
97	VALVE BOX EXTENSION	EACH	-	2.0	\$ 430.25	\$ 860.50	-	1.00	\$ 430.25
98	TEMPORARY WATER SYSTEM CONNECTION	EACH	-	4.0	\$ 4,637.00	\$ 18,548.00	-	2.00	\$ 9,274.00
99	WATER SYSTEM CONNECTION	EACH	-	8.0	\$ 4,177.00	\$ 33,416.00	-	6.00	\$ 25,062.00
100	REMOVAL AND ABATEMENT OF TRANSITE PIPE	LF	-	80.0	\$ 238.25	\$ 19,060.00	-	80.00	\$ 19,060.00
101	POND OUTLET STRUCTURE	LS	1.0	-	\$ 47,726.00	\$ 47,726.00	1.00	-	\$ 47,726.00
102	STORM SEWER CONNECTION TO EXISTING 72" RCP	LS	1.0	-	\$ 3,966.00	\$ 3,966.00	1.00	-	\$ 3,966.00
103	SIGNAL REMOVAL, HIGHWAY 65 & 32ND STREET SW	LS	1.0	-	\$ 8,670.00	\$ 8,670.00	0.00	-	\$ -
104	TEMPORARY TRAFFIC SIGNAL, HWY65 & 32ND STREET SW	LS	1.0	-	\$ 11,220.00	\$ 11,220.00	0.00	-	\$ -
105	TEMPORARY TRAFFIC SIGNAL, HWY65 & GRANT STREET S	LS	1.0	-	\$ 4,590.00	\$ 4,590.00	0.00	-	\$ -



